

GEOMETRY									
	LAY LENGTH (FT)	PERP. SPAN (FT)	RISE (FT)	SKEW HAUNCH (FT)	HAUNCH DEPTH (FT)	ROOF (IN) (avg)	PERP. WALLS (IN.)	SKEW (DEG.)	
INPUT:	5.04	32.00	9.25	0.67	0.67	23.00	12.00	0.00	
	PERP. LENGTH (FT)	SKEW SPAN (FT)	RISE (FT)	PERP. HAUNCH (FT)	HAUNCH DEPTH (FT)	ROOF (IN) (avg)	SKEW WALLS (IN.)	SKEW (DEG.)	
COMPUTED	5.04	32.00	9.25	0.67	0.67	23.00	12.00	0.00	
CONCRETE STRENGTH:		7,500 psi = 51.7107 Mpa							
LIFTING STRESSES									
Pick points (measured from wall interior face @ unit centerline):						BALANCED	ACTUAL		
						4.084	4.50000		
Center Area - Moment Multipliers:									
Concrete in Center Roof (Half Span) =						136.070	126.740		
Concrete in Center Haunch =						0.000	0.000		
Total Moment Multiplier in Center Area =						136.070	126.740		
						Line A			
Moment =						10.205	K ft	7.582	
End Area - Moment Multipliers:									
Concrete in End Roof (Half Span) =						24.772	28.990		
End Haunch =						0.859	0.952		
Wall =						42.404	46.250		
Total Moment Multiplier in End Area =						68.035	76.191		
						Line B			
Moment =						-10.205	K ft	-11.429	
BALANCED:									
End Area (Line B) should be equal to the Center Area (Line A) at the Inflection Point, thus causing the legs to hang plumb.									
ACTUAL:									
By moving the pick points inside the Inflection Point the legs will hang slightly in from plumb, allowing proper installation & function of the backfill shims. This is done without exceeding the maximum lifting stresses.									
MIDSPAN STRESS - ACTUAL:									
410.79 psi = f_r , allowable (AASHTO 5.4.2.6)									
STRESS = 86.00 psi x 1.50 = 129.00 psi (Actual)									
(Impact)									
129.00 < 410.79 OK									
LIFTING LOCATION STRESS - ACTUAL:									
STRESS = 129.63 psi x 1.50 = 194.44 psi (Actual)									
(Impact)									
194.44 < 410.79 OK									