TMP CHECKLIST

Purpose: To make a preliminary determination of whether the following issues are present or should be considered during project development through a more detailed TMP.

Project Name and Number/PIN: STOWE BO 1446(37) 12j660								
Initial Project Significance Level (as determined in Table 4): D								
Project Manager during Project Definition:								
Name: Carolyn Cota, PE						Date: 03/25/2019		
Modified or Approved by (Project Manager at Preliminary Design for Significant Projects):								
Name: Carolyn Cota, PE						Date: <u>03/30/2020</u>		
Modified or Approved by (Project Manager at PS&E for Significant Projects):								
Name: Cory Burrall, PE Date: 4/14/2024								
Project Description (Location, Activity, Anticipated Duration): Bridge 51 Replacement on TH 43 (Nebraska Valley Road) to be packaged with additional Bridge 48 on TH 43 (Nebraska Valley Road) in a single contract. Anticipated duration summer 2024 to fall 2025.								
		Yes	No	Poss	N/A	Comments		
1.	Does the project require a long-term (greater than 3 days) ¹ lane or roadway/bridge closure?							
2.	Are there any restrictions or considerations regarding construction timeframes due to traffic concerns (e.g., time of day, site specific time of year limits)?					Potential time/noise restrictions in contract (8AM start time) proposed by property owner at meeting		
3.	Can typical applications for traffic control be used? Are there any limitations to when typical applications can be used (time of year, times, days)?	\boxtimes						
4.	Is there a sidewalk, pedestrian/bicycle lane, path, trail, or access that needs to be maintained during construction?		\boxtimes			There are no sidewalks on the existing or proposed bridge, therefore pedestrian traffic will not need to be maintained.		
5.	Is a speed reduction proposed (consistent with state guidance)?					35 mph Town ordinance , design speed is also 35 mph		
6.	Will temporary roadways or additional width be needed on culverts, bridges, or shoulders to maintain traffic?					Temporary one-way bridge will maintain traffic during construction		
7.	Will construction impact access to businesses?							

		Yes	No	Poss	N/A	Comments
8.	Are there other projects (utility, district maintenance, construction, municipal) in the area that should be coordinated or avoided?	\boxtimes				Stowe BO 1446(39) bridge 48 will be in the same contract on TH-43. Also possible town culverts replaced on TH-43 and adjacent side roads.
9.	Will/Can the traffic be reasonably detoured? If no or N/A, proceed to #10. If yes or possibly:					One-way temporary bridge upstream with temporary traffic signals. Nebraska Valley Road is a dead-end road with no possibility of detour.
	a. Is the detour route roadway type equivalent to closed roadway?					
	b. Is the local alternate detour route in good condition?					
	c. Will the detour route have a detrimental impact on emergency vehicles, school buses, or other sensitive traffic?				\boxtimes	
	d. Are there load limit restrictions on the detour?				\boxtimes	
	e. Are there bridge/culvert width or height restrictions on the detour?					
	f. Are modifications needed at intersections on detour/alternate routes?				\boxtimes	
10.	Will traffic signal timing need to be adjusted for the project (with or without a detour)?		\boxtimes			Temporary signals will be utilized for temporary bridge
11.	Are there truck facilities or routes that would be impacted by the project or by a detour (turning radii, weight restrictions, etc.)?	\boxtimes				Town's Gravel Pit is located 1.73 miles past the bridge and multiple farms exist on TH-43. Autoturn has been run to accommodate turning movements for temp bridge.
12.	Are there special events or traffic generators (schools and bus routes, large employers, hospitals) that may be affected by the project and/or detour?		\boxtimes			
13.	Will the emergency vehicle routing, mail delivery, school bus routes, or trash services be interrupted by the project (with or without a detour)?					The Town has been involved in the design process and is aware of winter maintenance needs for temp bridge.
14.	Are there specific stakeholders to engage regarding the work zone impacts?	\boxtimes				Lake Mansfield Trout Club, Town Gravel Pit, Sugar Knoll Farm, Long Winter Farm, and Stowe Electric Department

	Yes	No	Poss	N/A	Comments
					should be informed of project status and updates
15. Does the project occur within a high crash location?					
16. Are there other maintenance of traffic issues to consider? Specify.					

^{1.} MUTCD definition of long-term work is occupying a location more than 3 days.

Additional Narrative for Not Significant Projects with issues identified above: